

Stockton Power Plant Major Equipment Repair and Replacement

Southwestern Federal Regional
Hydropower Conference
Kansas City, MO

Robin Wankum, Project Manager

Bob Schoen, Project Engineer

Kansas City District

15 June 2011



General Plant Information

- Rated 45 MW, Operated @ 50 MW capacity
- Single vertical axis Kaplan unit
- Peaking plant
- Average annual energy production of 55,000,000 KWH
- Plant placed in service in 1973
- Remote operated from Truman Power Plant
- Located on the Sac River near Stockton, MO



ARRA Project Scope

- Failed Blade Section Recovery (*Completed*)
- Hydraulic Steel Structures (HSS) Inspection/Repair (*Completed*)
- In-place Turbine Blade Repair (*Completed*)
- Blade Placement in Draft Tube (*Completed*)
- 13.8 kV GM and Station Service Breakers and Station Service Transformer Replacement (*Physically Completed*)
- AC/DC Preferred Systems Replacement (*Physically Completed*)
- Transformer Pad and Secondary Containment Construction (*Contract Ongoing, nearing completion*)
- Main Power Transformer Replacement (*Contract Ongoing*)
- Generator Rewind and Turbine Runner, Governor, and Exciter Replacement (*Contract Ongoing*)



Project Funding

- ARRA funds were authorized for this project.
- \$42.73M in ARRA funds have been programmed for this project.




Total ARRA Cost Summary

Work Item	Cost
Failed Blade Section Recovery	\$69,487
Hydraulic Steel Structures (HSS) Inspection/Repair	\$1,156,834
In-place Turbine Blade Repair	\$1,134,857
Blade Placement in Draft Tube	\$13,520
AC/DC Preferred Systems Replacement	\$469,964
13.8 kV GM and Station Service Breakers and Station Service Transformer Replacement	\$334,850
Transformer Pad and Secondary Containment Construction	\$527,554
Main Power Transformer Replacement	\$1,134,560
Generator Rewind and Turbine Runner, Governor, and Exciter Replacement	\$31,157,662
EDC, S&A, and Contingency	\$5,103,342
Total	\$41,102,630





In-Place Blade Repair

- Contract Awarded: 15 May 2010
- Contractor: Peak Hydro
- Contract Completion: 30 August 2010
- Contract Amount: \$1,134,857
- Summary
 - ▶ Laser alignment technology (first-time use in Corps projects)
 - ▶ Weld wire deposited – 600 lbs
 - ▶ Thickness of weld ranged from 3 – 10 inches thick
 - ▶ Weight of blade – 9,000 lbs
 - ▶ Hours worked – 6,400 (2 -12 hour shifts)
 - ▶ Unit back in service: 3 Sep 2010



In-Place Blade Repair Photos



- Magnetic Particle Testing on Crack Repairs (Above)
- Rigging, placement, and preheating of the broken blade (Left)



BUILDING STRONG®

Why Repair the Blade?

- Estimated Lost Power Generation
 - ▶ 82,500 MWH (Feb 2009 thru Aug 2010)
 - ▶ \$7.6 Million in energy benefits
- Since 3 Sept 10 completion of the blade repair
 - ▶ Generated 42,191 MWH through 12 June 2011
 - ▶ Approximately \$4.2 million in energy benefits




Main Power Transformer Replacement

- Contract Awarded: 8 Mar 2010
- Contractor: National Electrical Systems
- Manufacturer: CG Power Systems Canada Inc.
- Contract Amount: \$1,134,560
- Schedule
 - ▶ Design: Complete
 - ▶ Manufacturing: 80% Complete
 - ▶ Pre-Vapor Phase Inspection this week at the Plant
 - ▶ Factory Acceptance Testing: August 2011
 - ▶ Delivery: August/September 2011
 - ▶ Field Assembly/Testing: August /September 2011
 - ▶ Contract Completion Date: Jan 2012



Generator Rewind and Turbine Runner, Governor, and Exciter Replacement


- Contract Awarded: 8 Apr 2010
- Current Contract Amount: \$31,157,662
- Contractor: Voith Hydro
- What has been completed:
 - ▶ Turbine model test and delivery of the model complete May 2011
 - ▶ Prototype coil test completed: Apr 2012
- Challenges
 - ▶ Hysteresis (Cause of the rough operation since 1970)
- Modifications
 - ▶ Eliminate Turbine Rough Operation (+\$338,722)
 - ▶ Vibration Monitoring Equipment (RFP)



Generator Rewind and Turbine Runner, Governor, and Exciter Replacement

■ Schedule:

- ▶ Prototype coil test completed: Apr 2012
- ▶ Stator winding delivery: Jan 2013
- ▶ **Generator-turbine unit disassembly: Jan – Feb 2013**
- ▶ Unit reassembly: Jun – Dec 2013
- ▶ Commissioning: Dec 13 – Jan 14
- ▶ **Unit placed into service: Feb 14**



BUILDING STRONG®

AC/DC Preferred Systems Replacement



- Contract Award: 13 Jul 10
- Current Contract Amount: \$469,964
- Contractor: Koontz Electric Company, Inc.
- Schedule
 - ▶ Design/Manufacture: Aug10 – Feb 11
 - ▶ Delivery/Installation: Mar – Apr 11
 - ▶ Contract Completion: Jun 11



BUILDING STRONG®

13.8 kV GM and Station Service Breakers and Station Service Transformer Replacement

- Contract Award: 29 Jul 2010
- Current Contract Amount: \$334,850
- Contractor: C.E. Power
- Schedule
 - ▶ Design/Manufacture: Completed in Mar 2011
 - ▶ Delivery/Installation: Completed in May 2011
 - ▶ Closeout Documents: Jun 2011
 - ▶ Contract Completion: Jul 2011
- The new 3,000 amp breaker has allowed the plant to be operated at full capacity of 50 MW.




Transformer Pad and Secondary Containment Construction



- Contract Award: 3 Sep 2010
- Current Cost: \$527,554
- Contractor:
Caman/Strickland
Construction
- Schedule
 - ▶ Design: Complete
 - ▶ Construction: 95% Complete
should be complete late June 11
 - ▶ Contract Complete: Jul 11



Transformer Location



Project Impacts/Issues

- Potential Impact: asbestos abatement and lead paint removal may impact schedule for Feb 2014 unit back in service.
- Change in the ARRA funding regulations in October 2010 rescinds any funds not expended by 30 Sep 2012.



Upcoming Projects/Funding to Support the ARRA

- FY12
 - ▶ Emergency Generator - \$350K (already funded)
 - ▶ Transformer install \$880K
 - (includes Main Unit BUS & Cable)
 - ▶ Asbestos Abatement \$250K



Upcoming Projects/Funding to Support the ARRA

- FY13
 - ▶ EDC, S&A and Contingency - \$1.5M
 - (need by 1 Oct 2012)



Upcoming Projects/Funding to Support the ARRA

- FY14
 - ▶ EDC, S&A and Contingency - \$500K
 - ▶ 480V Distribution System - \$1.745M
 - Includes Main & Aux. Control Boards



Questions?

Happy Hour



BUILDING STRONG®